

LAYAN PROGRESS REPORT

About the Project:

Project Developer	Bin Faqeeh Real Estate Investment Company W.L.L.
Title of Project	Layan
Project Reference	BFLAY/59/0102-2802/2023
Consultant	Arab Architects
Interior Design Consultant	Dar Al Décor
Main Contractor	Al Taitoon Contracting Co. WLL

About Progress Report:

Title of Document	Progress Report of Layan
Reporting Period	February 1, 2023 to February 28, 2023
Date	March 6, 2023

DESCRIPTION	PERCENTAGE (%) OF COMPLETION	REMARKS
A. SUBSTRUCTURE WORKS	100%	Completed
B. SUPER STRUCTURE WORKS		
B.1 CONCRETE WORKS		
1. Zone 1 to Zone 6	100%	Completed
B.2 BLOCK WORK - EXTERNAL & INTERNAL BLOCKS		
a. External Block Works	85%	In Progress
b. Internal Block Works	85%	In Progress
B.3 PLASTERING WORK - INTERNAL		
1. Zone 6		
a. 3 rd Floor - 1 st Typical	100%	Completed
B.4 MEP 1st FIX - WALL CUTTING, CHASING & PACKING		
1. Zone 3 to Zone 6		
a. 3 rd Floor to 6 th Floor	100%	Completed
2. Zone 2		
a. 3 rd Floor to 6 th Floor	40%	In Progress

On-site photos:



Elevations



Block Works