

SOMEWHERE RESIDENCES PROGRESS REPORT

About the Project:

Project Developer	Bin Faqeeh Real Estate Investment Company S.P.C.
Title of Project	Somewhere Residences
Project Reference	BFSR/02/0105-3105/2020
Consultant	Salah Al Kooheji Consulting Architects SPC
Main Contractor	Al Taitoon Contracting Co. WLL

About Progress Report:

Title of Document	Progress Report of Somewhere Residences
Reporting Period	May 1, 2020 to May 31, 2020
Date	June 8, 2020



BIN FAQEEH
REAL ESTATE INVESTMENT
COMPANY S.P.C.

Somewhere
RESIDENCES

DESCRIPTION	PERCENTAGE (%) OF COMPLETION	REMARKS
MOBILIZATION AND PRELIMINARIES	50%	In Progress
PILING WORKS	100%	Completed
EXCAVATION AND FILLING	100%	Completed
SUB STRUCTURE WORKS	100%	Completed
SUPER STRUCTURE		
1. Ground Floor		
a. Columns and Lift wall	100%	Completed
2. First Floor		
a. First Floor Slab	100%	Completed
b. Columns and Corewall	100%	Completed
3. Second Floor		
a. Second Floor Slab	100%	Completed
b. Columns and Corewall	100%	Completed
4. Third Floor		
a. Third Floor Slab	100%	Completed
b. Columns and Corewall	100%	Completed
5. Fourth Floor		
a. Fourth Floor Slab	100%	Completed
b. Columns and Corewall	100%	Completed
6. Fifth Floor		
a. Fifth Floor Slab	100%	Completed
b. Columns and Corewall	100%	Completed
7. Sixth Floor		
a. Sixth Floor Slab	100%	Completed
b. Columns and Corewall	100%	Completed
8. Seventh Floor		
a. Seventh Floor Slab	100%	Completed
b. Pool deck Slab	100%	Completed
c. Columns and Corewall	100%	Completed
9. Eight Floor		
a. Eight Floor Slab	100%	Completed
b. Columns and Corewall	100%	Completed
10. Ninth Floor		
a. Ninth Floor Slab	100%	Completed
b. Columns and Shearwall	100%	Completed
11. Tenth Floor		
a. Tenth Floor Slab	80%	In Progress

EXTERNAL BLOCK WORK		
First Floor	80%	In Progress
Second Floor	90%	In Progress
Third Floor	90%	In Progress
Fourth Floor Slab	90%	In Progress
Fifth Floor	20%	In Progress
INTERNAL BLOCK WORKS		
First Floor	20%	In Progress
Second Floor	50%	In Progress
Third Floor	50%	In Progress
Fourth Floor	50%	In Progress
Fifth Floor	50%	In Progress
Sixth Floor	50%	In Progress
Seventh Floor	10%	In Progress
SUB STATION WORK		
Sub Station work	50%	In Progress
ELECTRICAL, FIRE ALARM AND ELV WORKS		12%
PLUMBING WORKS		12%
FIRE FIGHTING WORKS		12%

On-site photos:

Elevations





BIN FAQEEH

REAL ESTATE INVESTMENT
COMPANY S.P.C.

Somewhere

RESIDENCES



Front View



Left View



Right View



Rear View





BIN FAQEEH

REAL ESTATE INVESTMENT
COMPANY S.P.C.

Somewhere
RESIDENCES



5th Floor – Block Work



9th Floor – Steel Works



9th Floor – Concrete Works



9th Floor – Column Steel Works




9th Floor – Shuttering Work



9th Floor – Shear Wall Shuttering



9th Floor – Column Concrete



9th Floor Slab – Curing Work