



SOMEWHERE RESIDENCES PROGRESS REPORT

About the Project:

Project Developer	Bin Faqeeh Real Estate Investment Company W.L.L.	
Title of Project	Somewhere Residences	
Project Reference	BFSR/38/0104-3004/2023	
Consultant	Salah Al Kooheji Consulting Architects S.P.C.	
Main Contractor	Al Taitoon Contracting Co. W.L.L.	

About Progress Report:

Title of Document	Progress Report of Somewhere Residences
Reporting Period	April 1, 2023 to April 30, 2023
Date	May 15, 2023





DESCRIPTION DESCRIPTION	PERCENTAGE (%) OF COMPLETION	REMARKS
PILING WORKS	100%	Completed
EXCAVATION AND FILLING	100%	Completed
SUBSTRUCTURE WORKS	100%	Completed
SUPER STRUCTURE CONCRETE WORKS	4000/	0 1 1
Ground Floor to Top Roof	100%	Completed
EXTERNAL BLOCK WORK	4000/	
Ground Floor	100%	Completed
1st Floor to Roof Floor	100%	Completed
INTERNAL BLOCK WORKS		
Ground Floor	100%	Completed
1st Floor to Roof Floor	100%	Completed
PLASTERING WORKS - INTERNAL PLASTERING		
Ground Floor	100%	Completed
1st Floor to Roof Floor	100%	Completed
PLASTERING WORK - EXTERNAL PLASTERING	A	
Front Elevation	100%	Completed
Left Elevation	100%	Completed
Right Elevation	50%	In Progress
Rear Elevation	60%	In Progress
GYPSUM CEILING WORKS		
8 th Floor to 28 th Floor	90%	In Progress
PAINTING WORKS		
Internal		
5 th Parking Floor	80%	In Progress
Ground Floor	50%	
1st to 4th Floor	50%	In Progress
8th Floor to 28th Floor	60%	In Progress
External		-
Front Elevation	75%	In Progress
Left Elevation	75%	In Progress
Right Elevation	55%	In Progress
Rear Elevation	55%	In Progress
TILES FIXING WORKS		J
Floor Tiles	95%	In Progress
8th to 27th Floor (Flats)	100%	Completed
8th to 19th Floor (Corridor & Lift Lobby)		•
Wall Tiles - 8th to 28th Floor	90%	In Progress
SUB STATION WORK		8
Sub Station Work	100%	Completed

SUBSTRUCTURE: 100%
SUPERSTRUCTURE: 99.5%



Somewhere








Right Side Elevation



Left Side Elevation



Somewhere











Civil Works



Somewhere











MEP Works