

LAYAN PROGRESS REPORT

About the Project:

Project Developer	Bin Faqeeh Real Estate Investment Company W.L.L.
Title of Project	Layan
Project Reference	BFLAY/37/0104-3004/2021
Consultant	Arab Architects
Interior Design Consultant	Dar Al Décor
Main Contractor	Al Taitoon Contracting Co. WLL

About Progress Report:

Title of Document	Progress Report of Layan
Reporting Period	April 1, 2021 to April 30, 2021
Date	May 5, 2021

DESCRIPTION	PERCENTAGE (%) OF COMPLETION	REMARKS
A. MOBILIZATION AND PRELIMINARIES	90%	In Progress
B. SUBSTRUCTURE WORKS	100%	Completed
C. SUPER STRUCTURE WORKS		
C.1 CONCRETE WORKS	100%	Completed
C.2 BLOCK WORK - EXTERNAL & INTERNAL BLOCKS		
1. Zone 3		
a. 3 rd Floor - 1 st Typical	20%	In Progress
b. 4 th Floor - 2 nd Typical	5%	In Progress
2. Zone 4		
a. 3 rd Floor - 1 st Typical	100%	Completed
b. 4 th Floor - 2 nd Typical	100%	Completed
c. 5 th Floor - 3 rd Typical	100%	Completed
d. 6 th Floor - 4 th Typical	85%	In Progress
3. Zone 5		
a. 3 rd Floor - 1 st Typical	100%	Completed
b. 4 th Floor - 2 nd Typical	100%	Completed
c. 5 th Floor - 3 rd Typical	100%	Completed
d. 6 th Floor - 4 th Typical	100%	Completed
4. Zone 6		
a. 3 rd Floor - 1 st Typical	100%	Completed
b. 4 th Floor - 2 nd Typical	100%	Completed
c. 5 th Floor - 3 rd Typical	100%	Completed
d. 6 th Floor - 4 th Typical	100%	Completed

On-site photos:



Front Elevation



Rear Elevation



Left Hand Side Elevation



Block Works