

LAYAN PROGRESS REPORT

About the Project:

Project Developer	Bin Faqeeh Real Estate Investment Company S.P.C.
Title of Project	Layan
Project Reference	BFLAY/28/0105-3105/2020
Consultant	Arab Architects
Interior Design Consultant	Dar Al Décor
Main Contractor	Al Taitoon Contracting Co. WLL

About Progress Report:

Title of Document	Progress Report of Layan
Reporting Period	May 1, 2020 to May 31, 2020
Date	June 7, 2020


DESCRIPTION	PERCENTAGE (%) OF COMPLETION	REMARKS
A. MOBILIZATION AND PRELIMINARIES	90%	In Progress
B. SUBSTRUCTURE WORKS	100%	Completed
C. SUPER STRUCTURE WORKS		
<i>C.1 CONCRETE WORKS</i>		
<i>1. Zone 4 to Zone 6</i>		
a. Ground to Roof Floors Concrete Works	100%	Completed
<i>2. Zone 3</i>		
a. Ground to 6 th Floor Concrete Works	100%	Completed
<i>3. Zone 2</i>		
a. Ground to 4 th Floor Concrete Works	100%	Completed
b. 4 th Floor Columns and Walls Concrete Works	75%	In Progress
<i>4. Zone 1</i>		
a. Ground to Mezzanine Floor Concrete Works	100%	Completed
b. 3 rd Floor Slab and Beams Shuttering and Steel Reinforcement Works	50%	In Progress
<i>C.2 BLOCK WORK - EXTERNAL & INTERNAL BLOCKS</i>		
<i>1. Zone 4</i>		
a. 3 rd Floor to 1 st Typical	50%	In Progress
<i>2. Zone 5</i>		
a. 3 rd Floor to 1 st Typical	50%	In Progress
b. 4 th Floor to 2 nd Typical	50%	In Progress
c. 5 th Floor to 3 rd Typical	50%	In Progress
<i>3. Zone 6</i>		
a. 3 rd Floor to 1 st Typical	50%	In Progress
b. 4 th Floor to 2 nd Typical	50%	In Progress
c. 5 th Floor to 3 rd Typical	40%	In Progress




Elevations



Zone 3 to 6th Floor Slab



Zone 2 – 4th Floor Columns Works



Zone 1 – 3rd Floor Slab