

## LAYAN PROGRESS REPORT

### About the Project:

<b>Project Developer</b>	Bin Faqeeh Real Estate Investment Company W.L.L.
<b>Title of Project</b>	Layan
<b>Project Reference</b>	BFLAY/61/0104-3004/2023
<b>Consultant</b>	Arab Architects
<b>Interior Design Consultant</b>	Dar Al Décor
<b>Main Contractor</b>	Al Taitoon Contracting Co. WLL

### About Progress Report:

<b>Title of Document</b>	Progress Report of Layan
<b>Reporting Period</b>	April 1, 2023 to April 30, 2023
<b>Date</b>	May 15, 2023

DESCRIPTION	PERCENTAGE (%) OF COMPLETION	REMARKS
<b>A. SUBSTRUCTURE WORKS</b>	100%	Completed
<b>B. SUPER STRUCTURE WORKS</b>		
<b>B.1 CONCRETE WORKS</b>		
1. Zone 1 to Zone 6	100%	Completed
<b>B.2 BLOCK WORK - EXTERNAL &amp; INTERNAL BLOCKS</b>		
a. External Block Works	85%	In Progress
b. Internal Block Works	85%	In Progress
<b>B.3 PLASTERING WORK - INTERNAL</b>		
1. Zone 6		
a. 3 <sup>rd</sup> Floor - 1 <sup>st</sup> Typical	100%	Completed
<b>B.4 MEP 1<sup>st</sup> FIX - WALL CUTTING, CHASING &amp; PACKING</b>		
1. Zone 3 to Zone 6		
a. 3 <sup>rd</sup> Floor to 6 <sup>th</sup> Floor	100%	Completed
2. Zone 2		
a. 3 <sup>rd</sup> Floor to 6 <sup>th</sup> Floor	85%	In Progress

On-site photos:



Elevations



*Block Works*