

SOMEWHERE RESIDENCES PROGRESS REPORT

About the Project:

Project Developer	Bin Faqeeh Real Estate Investment Company W.L.L.
Title of Project	Somewhere Residences
Project Reference	BFSR/17/0108-3108/2021
Consultant	Salah Al Kooheji Consulting Architects S.P.C.
Main Contractor	Al Taitoon Contracting Co. W.L.L.

About Progress Report:

Title of Document	Progress Report of Somewhere Residences
Reporting Period	August 1, 2021 to August 31, 2021
Date	September 6, 2021

DESCRIPTION	PERCENTAGE (%) OF COMPLETION	REMARKS
MOBILIZATION AND PRELIMINARIES	50%	In Progress
PILING WORKS	100%	Completed
EXCAVATION AND FILLING	100%	Completed
SUBSTRUCTURE WORKS	100%	Completed
SUPER STRUCTURE CONCRETE WORKS		
1. Ground Floor to 36 th Floor	100%	Completed
2. 36 th Floor		
a. 36 th Floor Column Work	100%	Completed
b. 36 th Floor Shear Wall Work	100%	Completed
EXTERNAL BLOCK WORK		
Ground Floor	20%	In Progress
1 st Floor to 6 th Floor	90%	In Progress
7 th Floor	30%	In Progress
8 th Floor to 22 nd Floor	95%	In Progress
22 nd Floor	75%	In Progress
INTERNAL BLOCK WORKS		
Ground Floor	20%	In Progress
1 st Floor to 6 th Floor	50%	In Progress
7 th Floor	10%	In Progress
8 th Floor to 22 nd Floor	95%	In Progress
23 rd Floor	75%	In Progress
24 th Floor to 38 th Floor	10%	In Progress
SUB STATION WORK		
Sub Station work	65%	In Progress
ELECTRICAL, FIRE ALARM AND ELV WORKS	16%	In Progress
PLUMBING WORKS	16%	In Progress
FIRE FIGHTING WORKS	16%	In Progress

SUBSTRUCTURE: 100%
SUPERSTRUCTURE: 82%



BIN FAQEEH

REAL ESTATE INVESTMENT
COMPANY S.P.A.

Somewhere

RESIDENCES



Front Elevation



Left Side Elevation



Right Side Elevation



Rear Elevation



BIN FAQEEH

REAL ESTATE INVESTMENT
COMPANY S.P.O.

Somewhere
RESIDENCES



38th Floor – Shuttering Work for Column



38th Floor – Concrete Work for Column



38th Floor – Concrete Work for Floor Slab



37th Floor – Shuttering Work for Shear Wall



36th Floor – Concrete Work for Shear Wall



37th Floor – Steel Work for Floor Slab