

SOMEWHERE RESIDENCES PROGRESS REPORT

About the Project:

Project Developer	Bin Faqeeh Real Estate Investment Company S.P.C.
Title of Project	Somewhere Residences
Project Reference	BFSR/09/0112-3112/2020
Consultant	Salah Al Kooheji Consulting Architects SPC
Main Contractor	Al Taitoon Contracting Co. WLL

About Progress Report:

Title of Document	Progress Report of Somewhere Residences
Reporting Period	December 1, 2020 to December 31, 2020
Date	January 5, 2021

DESCRIPTION	PERCENTAGE (%) OF COMPLETION	REMARKS
MOBILIZATION AND PRELIMINARIES	50%	In Progress
PILING WORKS	100%	Completed
EXCAVATION AND FILLING	100%	Completed
SUBSTRUCTURE WORKS	100%	Completed
SUPER STRUCTURE CONCRETE WORKS		
1. Ground Floor to 22 nd Floor	100%	Completed
2. 23 rd Floor		
a. 23 rd Floor Slab work	100%	Completed
b. 23 rd Column and Shaft wall work	50%	In progress
EXTERNAL BLOCK WORK		
Ground Floor	20%	In Progress
1 st Floor to 6 th Floor	90%	In Progress
7 th Floor	30%	In Progress
8 th Floor to 12 th Floor	95%	In Progress
13 th Floor	85%	In Progress
14 th Floor	20%	In Progress
15 th Floor	10%	In Progress
INTERNAL BLOCK WORKS		
Ground Floor	20%	In Progress
1 st Floor to 6 th Floor	50%	In Progress
7 th Floor	10%	In Progress
8 th Floor to 12 th Floor	95%	In Progress
13 th Floor	85%	In Progress
14 th Floor	20%	In Progress
15 th Floor	15%	In Progress
16 th Floor to 22 nd Floor	10%	In Progress
SUB STATION WORK		
Sub Station work	60%	In Progress
ELECTRICAL, FIRE ALARM AND ELV WORKS		
	16%	In Progress
PLUMBING WORKS		
	16%	In Progress
FIRE FIGHTING WORKS		
	16%	In Progress

SUBSTRUCTURE: 100%
SUPERSTRUCTURE: 60%




BIN FAQEEH
REAL ESTATE INVESTMENT
COMPANY S.P.C.

Somewhere

RESIDENCES



Front View



Left View



Right View



Rear View



21st Floor – Steel Work for Shear Wall



22nd Floor – Steel work for Slab



21st Floor – Concrete Work for Slab



23rd Floor – Concrete for Slab



14th Floor – Block Work