

SOMEWHERE RESIDENCES PROGRESS REPORT

About the Project:

Project Developer	Bin Faqeeh Real Estate Investment Company S.P.C.
Title of Project	Somewhere Residences
Project Reference	BFSR/07/0110-3110/2020
Consultant	Salah Al Kooheji Consulting Architects SPC
Main Contractor	Al Taitoon Contracting Co. WLL

About Progress Report:

Title of Document	Progress Report of Somewhere Residences
Reporting Period	October 1, 2020 to October 31, 2020
Date	November 8, 2020



BIN FAQEEH
REAL ESTATE INVESTMENT
COMPANY S.P.C.



DESCRIPTION	PERCENTAGE (%) OF COMPLETION	REMARKS
MOBILIZATION AND PRELIMINARIES	50%	In Progress
PILING WORKS	100%	Completed
EXCAVATION AND FILLING	100%	Completed
SUBSTRUCTURE WORKS	100%	Completed
SUPER STRUCTURE		
1. Ground Floor to 18 th Floor	100%	Completed
2. 19 th Floor		
a. 19 th Floor Slab	100%	Completed
EXTERNAL BLOCK WORK		
Ground Floor	20%	In Progress
1 st Floor to 6 th Floor	90%	In Progress
7 th Floor	30%	In Progress
8 th Floor to 10 th Floor	95%	In Progress
11 th Floor	70%	In Progress
INTERNAL BLOCK WORKS		
Ground Floor	20%	In Progress
1 st Floor to 6 th Floor	50%	In Progress
7 th Floor	10%	In Progress
8 th Floor to 10 th Floor	95%	In Progress
11 th Floor	70%	In Progress
12 th Floor to 18 th Floor	10%	In Progress
SUB STATION WORK		
Sub Station work	60%	In Progress
ELECTRICAL, FIRE ALARM AND ELV WORKS	15%	In Progress
PLUMBING WORKS	15%	In Progress
FIRE FIGHTING WORKS	15%	In Progress

<i>SUBSTRUCTURE: 100%</i>
<i>SUPERSTRUCTURE: 45%</i>



BIN FAQEEH

REAL ESTATE INVESTMENT
COMPANY S.P.C.

Somewhere

RESIDENCES



Front View



Left View



Right View



Rear View



10th Floor Corridor



18th Floor – Column Form Work



18th Floor Shear Wall Form Work



19th Floor – Slab Reinforcement Work

