

## LAYAN PROGRESS REPORT

### About the Project:

<b>Project Developer</b>	Bin Faqeeh Real Estate Investment Company W.L.L.
<b>Title of Project</b>	Layan
<b>Project Reference</b>	BFLAY/48/0103-3103/2022
<b>Consultant</b>	Arab Architects
<b>Interior Design Consultant</b>	Dar Al Décor
<b>Main Contractor</b>	Al Taitoon Contracting Co. WLL

### About Progress Report:

<b>Title of Document</b>	Progress Report of Layan
<b>Reporting Period</b>	March 1, 2022 to March 31, 2022
<b>Date</b>	April 11, 2022

DESCRIPTION	PERCENTAGE (%) OF COMPLETION	REMARKS
<b>A. MOBILIZATION AND PRELIMINARIES</b>	95%	In Progress
<b>B. SUBSTRUCTURE WORKS</b>	100%	Completed
<b>C. SUPER STRUCTURE WORKS</b>		
<b><i>C.1 CONCRETE WORKS (Zone 1 to Zone 6)</i></b>		
<i>1. Ground – Upper Roof Slab and Bean Concrete Works</i>	100%	Completed
<b><i>C.2 BLOCK WORK – EXTERNAL &amp; INTERNAL BLOCKS</i></b>		
a. External Block Works	85%	In Progress
b. Internal Block Works	85%	In Progress
<b><i>C.3 PLASTERING WORK - INTERNAL</i></b>		
<b><i>1. Zone 6</i></b>		
a. 3 <sup>rd</sup> Floor – 1 <sup>st</sup> Typical	100%	Completed

On-site photos:



*Elevations*



*Elevations*



*Block Works*