

AL SIDRA PH2 PROGRESS REPORT

About the Project:

Project Developer	Bin Faaqeh Real Estate Investment Company S.P.C.
Title of Project	Al Sidra Villa
Project Reference	BFALSIDRAPH2/08/0109-3009/2020
Design & Supervision Consultant	MSCEB
Interior Design Consultant	Horizon Interiors
Main Contractor	Al Jameel Construction SPC

About Progress Report:

Title of Document	Progress Report of Al Sidra
Reporting Period	October 1, 2020 to October 31, 2020
Authors & project role	MSCEB
Date	November 8, 2020

PHASE 2 VILLAS

DESCRIPTION	PERCENTAGE (%) OF COMPLETION	REMARKS
Phase 2 Villas – 108 Nos		
SUB STRUCTURE		
1. Setting out of Plots	100%	Completed
2. Grade Slab Preparation	45%	In Progress
3. Blinding for Grade Slab	11%	In Progress
4. Rebar & Formwork for Grade Slab	10%	In Progress
5. Casting of Grade Slab	7.4%	In Progress
SUPER STRUCTURE		
Ground Floor		
1. RCC for Column (GF)	7.4%	In Progress
First Floor		
1. Formwork for First Floor slab	1.8%	In Progress

On-site Photos:



Aerial View of Phase 2 Villas