



SOMEWHERE RESIDENCES PROGRESS REPORT

About the Project:

Project Developer	Bin Faqeeh Real Estate Investment Company W.L.L.	
Title of Project	Somewhere Residences	
Project Reference	BFSR/36/0102-2802/2023	
Consultant	Salah Al Kooheji Consulting Architects S.P.C.	
Main Contractor	Al Taitoon Contracting Co. W.L.L.	

About Progress Report:

Title of Document	Progress Report of Somewhere Residences	
Reporting Period	February 1, 2023 to February 28, 2023	
Date	March 6, 2023	





DESCRIPTION	PERCENTAGE (%) OF COMPLETION	REMARKS
PILING WORKS	100%	Completed
EXCAVATION AND FILLING	100%	Completed
SUBSTRUCTURE WORKS	100%	Completed
SUPER STRUCTURE CONCRETE WORKS	1000/	C 1 . 1
Ground Floor to Top Roof	100%	Completed
EXTERNAL BLOCK WORK	1000/	0 1 1
Ground Floor	100%	Completed
1st Floor to Roof Floor	100%	Completed
INTERNAL BLOCK WORKS	1000/	
Ground Floor	100%	Completed
1st Floor to Roof Floor	100%	Completed
PLASTERING WORKS - INTERNAL PLASTERING		
Ground Floor	30%	In Progress
1st Floor to Roof Floor	100%	Completed
PLASTERING WORK - EXTERNAL PLASTERING	4	
Front Elevation	100%	Completed
Left Elevation	100%	Completed
Right Elevation	50%	In Progress
Rear Elevation	60%	In Progress
GYPSUM CEILING WORKS		
8th Floor to 27th Floor	90%	In Progress
PAINTING WORKS		
Internal		
5 th Parking Floor	80%	In Progress
Ground Floor	50%	
4th Floor	50%	In Progress
8th Floor to 27th Floor	60%	In Progress
External		
Front Elevation	75%	In Progress
Left Elevation	75%	In Progress
Right Elevation	55%	In Progress
Rear Elevation	55%	In Progress
TILES FIXING WORKS	•	J
Floor Tiles – 8th to 27th Floor	85%	In Progress
<i>Wall Tiles</i> – 8 th to 25 th Floor	90%	In Progress
SUB STATION WORK	•	J
Sub Station Work	90%	In Progress

SUBSTRUCTURE: 100%	
SUPERSTRUCTURE: 99.5%	



Somewhere RESIDENCES





Front Elevation



Right Side Elevation



Left Side Elevation



Somewhere














MEP Works




Somewhere







Civil Works





MEP Works