

LAYAN PROGRESS REPORT

About the Project:

Project Developer	Bin Faqeeh Real Estate Investment Company W.L.L.
Title of Project	Layan
Project Reference	BFLAY/43/0110-3110/2021
Consultant	Arab Architects
Interior Design Consultant	Dar Al Décor
Main Contractor	Al Taitoon Contracting Co. WLL

About Progress Report:

Title of Document	Progress Report of Layan
Reporting Period	October 1, 2021 to October 31, 2021
Date	November 10, 2021

DESCRIPTION	PERCENTAGE (%) OF COMPLETION	REMARKS
A. MOBILIZATION AND PRELIMINARIES	90%	In Progress
B. SUBSTRUCTURE WORKS	100%	Completed
C. SUPER STRUCTURE WORKS		
C.1 CONCRETE WORKS (Zone 1 to Zone 6)		
1. Ground – Upper Roof Floor Concrete Works	100%	Completed
C.2 BLOCK WORK – EXTERNAL & INTERNAL BLOCKS		
1. Zone 2		
a. 3 rd Floor – 1 st Typical	100%	Completed
b. 4 th Floor – 2 nd Typical	70%	In Progress
2. Zone 3		
a. 3 rd Floor – 1 st Typical	100%	Completed
c. 4 th Floor – 2 nd Typical	100%	Completed
d. 5 th Floor – 3 rd Typical	100%	Completed
e. 6 th Floor – 4 th Typical	100%	Completed
b. Zone 4		
a. 3 rd Floor – 1 st Typical	100%	Completed
b. 4 th Floor – 2 nd Typical	100%	Completed
c. 5 th Floor – 3 rd Typical	100%	Completed
d. 6 th Floor – 4 th Typical	100%	Completed
e. Upper Roof Floor	100%	Completed
c. Zone 5		
a. 3 rd Floor – 1 st Typical	100%	Completed
b. 4 th Floor – 2 nd Typical	100%	Completed
c. 5 th Floor – 3 rd Typical	100%	Completed
d. 6 th Floor – 4 th Typical	100%	Completed
e. Upper Roof Floor	100%	Completed
d. Zone 6		
a. 3 rd Floor – 1 st Typical	100%	Completed
b. 4 th Floor – 2 nd Typical	100%	Completed
c. 5 th Floor – 3 rd Typical	100%	Completed
d. 6 th Floor – 4 th Typical	100%	Completed
e. Upper Roof Floor	100%	Completed

On-site photos:



Elevations



Elevations



Block Works



Cutting and Chasing Works