

## LAYAN PROGRESS REPORT

### About the Project:

<b>Project Developer</b>	Bin Faqeeh Real Estate Investment Company S.P.C.
<b>Title of Project</b>	Layan
<b>Project Reference</b>	BFLAY/30/0109-3009/2020
<b>Consultant</b>	Arab Architects
<b>Interior Design Consultant</b>	Dar Al Décor
<b>Main Contractor</b>	Al Taitoon Contracting Co. WLL

### About Progress Report:

<b>Title of Document</b>	Progress Report of Layan
<b>Reporting Period</b>	September 1, 2020 to September 30, 2020
<b>Date</b>	October 7, 2020

DESCRIPTION	PERCENTAGE (%) OF COMPLETION	REMARKS
<b>A. MOBILIZATION AND PRELIMINARIES</b>	90%	In Progress
<b>B. SUBSTRUCTURE WORKS</b>	100%	Completed
<b>C. SUPER STRUCTURE WORKS</b>		
<b>C.1 CONCRETE WORKS</b>		
<b>1. Zone 3 to Zone 6</b>		
a. Ground to Roof Floors Concrete Works	100%	Completed
<b>2. Zone 2</b>		
a. Ground to 5 <sup>th</sup> Floor Concrete Works	100%	Completed
b. 5 <sup>th</sup> Floor Columns and Walls Concrete	50%	In Progress
<b>3. Zone 1</b>		
a. Ground to 4 <sup>th</sup> Floor Concrete Works	100%	Completed
b. 5 <sup>th</sup> Floor Slab and Beams Concrete Works	100%	Completed
<b>C.2 BLOCK WORK - EXTERNAL &amp; INTERNAL BLOCKS</b>		
<b>1. Zone 4</b>		
a. 3 <sup>rd</sup> Floor to 1 <sup>st</sup> Typical	50%	In Progress
<b>2. Zone 5</b>		
a. 3 <sup>rd</sup> Floor to 1 <sup>st</sup> Typical	95%	In Progress
b. 4 <sup>th</sup> Floor to 2 <sup>nd</sup> Typical	75%	In Progress
c. 5 <sup>th</sup> Floor to 3 <sup>rd</sup> Typical	50%	In Progress
<b>3. Zone 6</b>		
a. 3 <sup>rd</sup> Floor to 1 <sup>st</sup> Typical	95%	In Progress
b. 4 <sup>th</sup> Floor to 2 <sup>nd</sup> Typical	50%	In Progress
c. 5 <sup>th</sup> Floor to 3 <sup>rd</sup> Typical	40%	In Progress

On-site photos:




*Front View*





*Zone 1 – 5<sup>th</sup> Floor Column and Wall Shuttering Work*



*Zone 2 – 6<sup>th</sup> Floor Slab & Beam Shuttering and reinforcement, Slab Concrete Works*



*Zone 5 – 6<sup>th</sup> Floor Block Work Setting Out*