

SOMEWHERE RESIDENCES PROGRESS REPORT

About the Project:

Project Developer	Bin Faqeeh Real Estate Investment Company S.P.C.
Title of Project	Somewhere Residences
Project Reference	BFSR/05/0108-3108/2020
Consultant	Salah Al Kooheji Consulting Architects SPC
Main Contractor	Al Taitoon Contracting Co. WLL

About Progress Report:

Title of Document	Progress Report of Somewhere Residences
Reporting Period	August 1, 2020 to August 31, 2020
Date	September 8, 2020

DESCRIPTION	PERCENTAGE (%) OF COMPLETION	REMARKS
MOBILIZATION AND PRELIMINARIES	50%	In Progress
PILING WORKS	100%	Completed
EXCAVATION AND FILLING	100%	Completed
SUBSTRUCTURE WORKS	100%	Completed
SUPER STRUCTURE		
1. Ground Floor to Fourteenth Floor	100%	Completed
2. Fifteenth Floor		
a. Fifteenth Floor Slab	100%	Completed
EXTERNAL BLOCK WORK		
Ground Floor	20%	In Progress
First Floor to Fifth Floor	90%	In Progress
Sixth Floor	80%	In Progress
Seventh Floor	30%	In Progress
Eight Floor	90%	In Progress
Ninth Floor	40%	In Progress
INTERNAL BLOCK WORKS		
Ground Floor	20%	In Progress
First Floor to Sixth Floor	50%	In Progress
Seventh Floor	10%	In Progress
Eight Floor	90%	In Progress
Ninth Floor	10%	In Progress
Tenth Floor	10%	In Progress
Eleventh Floor	10%	In Progress
Twelfth Floor	10%	In Progress
Thirteenth Floor	10%	In Progress
Fourteenth Floor	10%	In Progress
SUB STATION WORK		
Sub Station work	60%	In Progress
ELECTRICAL, FIRE ALARM AND ELV WORKS		
	15%	In Progress
PLUMBING WORKS		
	15%	In Progress
FIRE FIGHTING WORKS		
	15%	In Progress

SUBSTRUCTURE: 100%
SUPERSTRUCTURE: 43%



BIN FAQEEH
REAL ESTATE INVESTMENT
COMPANY S.P.C.

Somewhere

RESIDENCES



Front View



Left View



Right View



Rear View



8th Floor Gypsum Ceiling Work



11th Floor – Slab Reinforcement Work



14th Floor – Column Shuttering Work



15th Floor – Slab Reinforcement Work



BIN FAQEEH
REAL ESTATE INVESTMENT
COMPANY S.P.C.

Somewhere
RESIDENCES



15th Floor Slab Concrete Works