

SOMEWHERE RESIDENCES PROGRESS REPORT

About the Project:

Project Developer	Bin Faqeeh Real Estate Investment Company S.P.C.
Title of Project	Somewhere Residences
Project Reference	BFSR/06/0109-3008/2020
Consultant	Salah Al Kooheji Consulting Architects SPC
Main Contractor	Al Taitoon Contracting Co. WLL

About Progress Report:

Title of Document	Progress Report of Somewhere Residences
Reporting Period	September 1, 2020 to September 30, 2020
Date	October 13, 2020



BIN FAQEEH
REAL ESTATE INVESTMENT
COMPANY S.P.C.



DESCRIPTION	PERCENTAGE (%) OF COMPLETION	REMARKS
MOBILIZATION AND PRELIMINARIES	50%	In Progress
PILING WORKS	100%	Completed
EXCAVATION AND FILLING	100%	Completed
SUBSTRUCTURE WORKS	100%	Completed
SUPER STRUCTURE		
1. Ground Floor to 16 th Floor	100%	Completed
2. 17 th Floor		
a. 17 th Floor Slab	100%	Completed
EXTERNAL BLOCK WORK		
Ground Floor	20%	In Progress
1 st Floor to 6 th Floor	90%	In Progress
7 th Floor	30%	In Progress
8 th Floor to 9 th Floor	95%	In Progress
10 th Floor	60%	In Progress
INTERNAL BLOCK WORKS		
Ground Floor	20%	In Progress
1 st Floor to 6 th Floor	50%	In Progress
7 th Floor	10%	In Progress
8 th Floor to 9 th Floor	90%	In Progress
10 th Floor	60%	In Progress
11 th Floor to 16 th Floor	10%	In Progress
SUB STATION WORK		
Sub Station work	60%	In Progress
ELECTRICAL, FIRE ALARM AND ELV WORKS	15%	In Progress
PLUMBING WORKS	15%	In Progress
FIRE FIGHTING WORKS	15%	In Progress

<i>SUBSTRUCTURE: 100%</i>
<i>SUPERSTRUCTURE: 44%</i>

BF

BIN FAQEEH

REAL ESTATE INVESTMENT
COMPANY S.P.C.

Somewhere

RESIDENCES




Front View



Left View



Right View



Rear View



8th Floor Corridor



9th Floor Flat Block Work




16th Floor – Column Concrete Work



16th Floor Column Form Work



16th Floor – Shear Wall Reinforcement Works



17th Floor – Slab Concrete Work



17th Floor Slab Reinforcement Work



17th Floor – Slab Water Curing Work