

LAYAN PROGRESS REPORT

About the Project:

Project Developer	Bin Faqeeh Real Estate Investment Company W.L.L.
Title of Project	Layan
Project Reference	BFLAY/53/0108-3108/2022
Consultant	Arab Architects
Interior Design Consultant	Dar Al Décor
Main Contractor	Al Taitoon Contracting Co. WLL

About Progress Report:

Title of Document	Progress Report of Layan
Reporting Period	August 1, 2022 to August 31, 2022
Date	September 11, 2022

DESCRIPTION	PERCENTAGE (%) OF COMPLETION	REMARKS
A. SUBSTRUCTURE WORKS	100%	Completed
B. SUPER STRUCTURE WORKS		
<i>B.1 CONCRETE WORKS</i>		
1. Zone 1 to Zone 6	100%	Completed
<i>C.2 BLOCK WORK - EXTERNAL & INTERNAL BLOCKS</i>		
a. External Block Works	85%	In Progress
b. Internal Block Works	85%	In Progress
<i>C.3 PLASTERING WORK - INTERNAL</i>		
<i>1. Zone 6</i>		
a. 3 rd Floor - 1 st Typical	100%	Completed


On-site photos:



Elevations



Elevations



Block Works