

## LAYAN PROGRESS REPORT

### About the Project:

<b>Project Developer</b>	Bin Faqeeh Real Estate Investment Company W.L.L.
<b>Title of Project</b>	Layan
<b>Project Reference</b>	BFLAY/36/0103-3103/2021
<b>Consultant</b>	Arab Architects
<b>Interior Design Consultant</b>	Dar Al Décor
<b>Main Contractor</b>	Al Taitoon Contracting Co. WLL

### About Progress Report:

<b>Title of Document</b>	Progress Report of Layan
<b>Reporting Period</b>	March 1, 2021 to March 31, 2021
<b>Date</b>	April 11, 2021

DESCRIPTION	PERCENTAGE (%) OF COMPLETION	REMARKS
<b>A. MOBILIZATION AND PRELIMINARIES</b>	90%	In Progress
<b>B. SUBSTRUCTURE WORKS</b>	100%	Completed
<b>C. SUPER STRUCTURE WORKS</b>		
<b>C.1 CONCRETE WORKS</b>		
<b>1. Zone 1</b>		
a. Ground to Roof Floors Concrete Work	100%	Completed
b. Upper Roof Slab and Beam Concrete Work	100%	Completed
<b>2. Zone 2</b>		
a. Ground to Roof Floor Concrete Work	100%	Completed
b. Upper Roof Slab Beam Concrete Work	100%	Completed
<b>3. Zone 3</b>		
a. Ground to Roof Floor Concrete Work	100%	Completed
<b>4. Zone 4</b>		
a. Ground to Roof Floors Concrete Work	100%	Completed
b. Upper Roof Slab and Beam Concrete Work	100%	Completed
<b>5. Zone 5</b>		
a. Ground to Roof Floors Concrete Work	100%	Completed
b. Upper Roof Slab and Beam Concrete Work	100%	Completed
<b>6. Zone 6</b>		
a. Ground to Roof Floors Concrete Work	100%	Completed
b. Upper Roof Slab and Beam Concrete Work	100%	Completed
<b>C.2 BLOCK WORK - EXTERNAL &amp; INTERNAL BLOCKS</b>		
<b>1. Zone 4</b>		
a. 3 <sup>rd</sup> Floor - 1 <sup>st</sup> Typical	100%	Completed
b. 4 <sup>th</sup> Floor - 2 <sup>nd</sup> Typical	100%	Completed
c. 5 <sup>th</sup> Floor - 3 <sup>rd</sup> Typical	70%	In Progress
d. 6 <sup>th</sup> Floor - 4 <sup>th</sup> Typical	40%	In Progress
<b>2. Zone 5</b>		
a. 3 <sup>rd</sup> Floor - 1 <sup>st</sup> Typical	100%	Completed
b. 4 <sup>th</sup> Floor - 2 <sup>nd</sup> Typical	100%	Completed
c. 5 <sup>th</sup> Floor - 3 <sup>rd</sup> Typical	100%	Completed
d. 6 <sup>th</sup> Floor - 4 <sup>th</sup> Typical	98%	In Progress
<b>3. Zone 6</b>		
a. 3 <sup>rd</sup> Floor - 1 <sup>st</sup> Typical	100%	Completed
b. 4 <sup>th</sup> Floor - 2 <sup>nd</sup> Typical	100%	Completed
c. 5 <sup>th</sup> Floor - 3 <sup>rd</sup> Typical	100%	Completed
d. 6 <sup>th</sup> Floor - 4 <sup>th</sup> Typical	98%	In Progress



*Front Elevation*



*Rear Elevation*



*Front Elevation*



*Left Hand Side Elevation*



*Right Hand Side Elevation*



*Zone 4 to 5<sup>th</sup> Floor Block Works*



*Zone 4 to 6<sup>th</sup> Floor Block Works*