



## **SOMEWHERE RESIDENCES PROGRESS REPORT**

## **About the Project:**

Project Developer	Bin Faqeeh Real Estate Investment Company W.L.L.	
Title of Project	Somewhere Residences	
Project Reference	BFSR/43/0112-3112/2023	
Consultant	Salah Al Kooheji Consulting Architects S.P.C.	
Main Contractor	Al Taitoon Contracting Co. W.L.L.	

## **About Progress Report:**

Title of Document	Progress Report of Somewhere Residences		
Reporting Period	December 1, 2023 to December 31, 2023		
Date	January 10, 2023		





	PERCENTAGE			
DESCRIPTION	(%) OF	REMARKS		
	COMPLETION			
PILING WORKS	100%	Completed		
EXCAVATION AND FILLING	100%	Completed		
SUBSTRUCTURE WORKS	100%	Completed		
SUPER STRUCTURE CONCRETE WORKS				
Ground Floor to Top Roof	100%	Completed		
EXTERNAL BLOCK WORK				
Ground Floor	100%	Completed		
1st Floor to Roof Floor	100%	Completed		
INTERNAL BLOCK WORKS				
Ground Floor	100%	Completed		
1st Floor to Roof Floor	100%	Completed		
PLASTERING WORKS - INTERNAL PLASTERING				
Ground Floor to Roof Floor	100%	Completed		
PLASTERING WORK - EXTERNAL PLASTERING				
Front Elevation	100%	Completed		
Left Elevation	100%	Completed		
Right Elevation	100%	Completed		
Rear Elevation	80%	In Progress		
GYPSUM CEILING WORKS				
8th Floor to 30th Floor	95%	In Progress		
PAINTING WORKS				
Internal				
Ground Floor	60%	In Progress		
1st to 5th Floor	60%	In Progress		
8th Floor to 29th Floor	60%	In Progress		
External				
Front Elevation	80%	In Progress		
Left Elevation	80%	In Progress		
Right Elevation	80%	In Progress		
Rear Elevation	70%	In Progress		
TILES FIXING WORKS				
Floor Tiles				
8th to 27th Floor	100%	Completed		
Wall Tiles – 8th to 28th Floor	95%	In Progress		
SUB STATION WORK				
Sub Station Work	100%	Completed		














**Elevations**