

SOMEWHERE RESIDENCES PROGRESS REPORT

About the Project:

Project Developer	Bin Faqeeh Real Estate Investment Company S.P.C.
Title of Project	Somewhere Residences
Project Reference	BFSR/12/0103-3103/2021
Consultant	Salah Al Kooheji Consulting Architects SPC
Main Contractor	Al Taitoon Contracting Co. WLL

About Progress Report:

Title of Document	Progress Report of Somewhere Residences
Reporting Period	March 1, 2021 to March 31 2021
Date	April 11, 2021



BIN FAQEEH
REAL ESTATE INVESTMENT
COMPANY S.P.C.



DESCRIPTION	PERCENTAGE (%) OF COMPLETION	REMARKS
MOBILIZATION AND PRELIMINARIES	50%	In Progress
PILING WORKS	100%	Completed
EXCAVATION AND FILLING	100%	Completed
SUBSTRUCTURE WORKS	100%	Completed
SUPER STRUCTURE CONCRETE WORKS		
1. Ground Floor to 29 th Floor	100%	Completed
2. 30 th Floor		
a. 30 th Floor Slab work	20%	In Progress
EXTERNAL BLOCK WORK		
Ground Floor	20%	In Progress
1 st Floor to 6 th Floor	90%	In Progress
7 th Floor	30%	In Progress
8 th Floor to 16 th Floor	95%	In Progress
17 th Floor	75%	In Progress
18 th Floor	10%	In Progress
INTERNAL BLOCK WORKS		
Ground Floor	20%	In Progress
1 st Floor to 6 th Floor	50%	In Progress
7 th Floor	10%	In Progress
8 th Floor to 16 th Floor	95%	In Progress
17 th Floor	75%	In Progress
19 th Floor to 26 th Floor	10%	In Progress
SUB STATION WORK		
Sub Station work	63%	In Progress
ELECTRICAL, FIRE ALARM AND ELV WORKS	16%	In Progress
PLUMBING WORKS	16%	In Progress
FIRE FIGHTING WORKS	16%	In Progress

<i>SUBSTRUCTURE: 100%</i>
<i>SUPERSTRUCTURE: 72%</i>



BIN FAQEEH

REAL ESTATE INVESTMENT
COMPANY S.P.O.

Somewhere

RESIDENCES



Front Elevation



Left Side Elevation



Right Side Elevation



Rear Elevation



28th Floor – Form Work for Column



28th Floor – Steel Work for Shear Wall



28th Floor – Concrete Work for Shear Wall



28th Floor – Steel Work for Slab



28th Floor – Concrete for Slab



Curing Work