

SOMEWHERE RESIDENCES PROGRESS REPORT

About the Project:

Project Developer	Bin Faqeeh Real Estate Investment Company W.L.L.
Title of Project	Somewhere Residences
Project Reference	BFSR/42/0109-3009/2023
Consultant	Salah Al Kooheji Consulting Architects S.P.C.
Main Contractor	Al Taitoon Contracting Co. W.L.L.

About Progress Report:

Title of Document	Progress Report of Somewhere Residences
Reporting Period	September 1, 2023 to September 30, 2023
Date	October 10, 2023

DESCRIPTION	PERCENTAGE (%) OF COMPLETION	REMARKS
PILING WORKS	100%	Completed
EXCAVATION AND FILLING	100%	Completed
SUBSTRUCTURE WORKS	100%	Completed
SUPER STRUCTURE CONCRETE WORKS		
Ground Floor to Top Roof	100%	Completed
EXTERNAL BLOCK WORK		
Ground Floor	100%	Completed
1 st Floor to Roof Floor	100%	Completed
INTERNAL BLOCK WORKS		
Ground Floor	100%	Completed
1 st Floor to Roof Floor	100%	Completed
PLASTERING WORKS - INTERNAL PLASTERING		
Ground Floor to Roof Floor	100%	Completed
PLASTERING WORK - EXTERNAL PLASTERING		
Front Elevation	100%	Completed
Left Elevation	100%	Completed
Right Elevation	100%	Completed
Rear Elevation	80%	In Progress
GYPSON CEILING WORKS		
8 th Floor to 30 th Floor	95%	In Progress
PAINTING WORKS		
<i>Internal</i>		
Ground Floor	60%	In Progress
1 st to 5 th Floor	60%	In Progress
8 th Floor to 29 th Floor	60%	In Progress
<i>External</i>		
Front Elevation	75%	In Progress
Left Elevation	75%	In Progress
Right Elevation	65%	In Progress
Rear Elevation	65%	In Progress
TILES FIXING WORKS		
<i>Floor Tiles</i>		
8 th to 27 th Floor (Flats)	100%	Completed
8 th to 22 nd Floor (Corridor & Lift Lobby)		
<i>Wall Tiles</i> - 8 th to 28 th Floor	90%	In Progress
SUB STATION WORK		
Sub Station Work	100%	Completed


BF

BIN FAQEEH

REAL ESTATE INVESTMENT
COMPANY S.P.C.

Somewhere

RESIDENCES



Elevations



BIN FAQEEH

REAL ESTATE INVESTMENT
COMPANY S.P.C.

Somewhere

RESIDENCES



BF

BIN FAQEEH

REAL ESTATE INVESTMENT
COMPANY S.P.C.

Somewhere

RESIDENCES

