

## AL SIDRA PH2 PROGRESS REPORT

### About the Project:

<b>Project Developer</b>	Bin Faaqeeh Real Estate Investment Company S.P.C.
<b>Title of Project</b>	Al Sidra Villa
<b>Project Reference</b>	BFALSIDRAPH2/06/0107-3107/2020
<b>Design &amp; Supervision Consultant</b>	MSCEB
<b>Interior Design Consultant</b>	Horizon Interiors
<b>Main Contractor</b>	Al Jameel Construction SPC

### About Progress Report:

<b>Title of Document</b>	Progress Report of Al Sidra
<b>Reporting Period</b>	July 1, 2020 to July 31, 2020
<b>Authors &amp; project role</b>	MSCEB
<b>Date</b>	August 11, 2020

## PHASE 2 VILLAS

DESCRIPTION	PERCENTAGE (%) OF COMPLETION	REMARKS
<b>Phase 2 Villas – 108 Nos</b>		
<b>SUB STRUCTURE</b>		
1. Setting out of Plots	100%	Completed
2. Grade Slab Preparation	45%	In Progress
3. Blinding for Grade Slab	11%	In Progress
4. Rebar & Formwork for Grade Slab	10%	In Progress
5. Casting of Grade Slab	7.4%	In Progress
<b>SUPER STRUCTURE</b>		
<b>Ground Floor</b>		
1. RCC for Column (GF)	7.4%	In Progress
<b>First Floor</b>		
1. Formwork for First Floor slab	1.8%	In Progress

### On-site Photos:



*Aerial View of Phase 2 Villas*